Description of item	Unit	No	L	B	D	Qty	RATE	AMOUNT
Date of Recording:								
Supplying and fixing of Special Multiplay system ,with curved slide and number panel upright structural posts oh heights 2.4m 2.7m , 3.3m , schedule GOT Dip galvanized steel with a 114mm OD and 2.2mm wall thckness of the tubing all metal components are to be finished with a baked on powder coat finish with deck of size 1.45 x 1.45m and staircase of size 1.5m x 0.77m are fabricated from 2mm performed solid punhed steel deck perimeter in precsion pre punched for attacments decks are pressed punched and welded along with a hydraulic of height 2.2m and dia 32mm shall be an all robotic welded unit fabricated from 32 O.D curved slide size 1.94m x 1.65mx2.4m panels toprrails of monkey loop of size 1.8m x 1.3m deck size 1.45 x 1.45m are fabricated from 2mm perforcated solid punched steel roof of size dia 2 m and height 0.82m spiral slide of size 1.16m x 1.16m x 3.6m panels the rates are to be inclusive of supply and installation at site inclusive of all taxes and transportation charges								
Data Rate	No							
Bhagavan Gautam Indira park		1.00				1.00		
				Total Qty		**1.00**	**1120693.71**	**1120693.71**

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Consultant By:

Assistant Engineer
Project Divison, Yelahanka Zone
19/11/2020

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Sl No	Description of item	Unit	No	L	B	D	Qty	RATE	AMOUNT

KERB STONES & COBBLE STONES

Date of Recording:

46 Removing and resetting of kerb stones (SR Pg no 270 item no 37.57)

		m	Quantity from pre-measurement item No- 46					
					Total Qty	**1608.00**	**110.18**	**177163.82**

PMC
Thornsleight Consultant Pvt. Ltd.

Assistant Engineer
Project Divison, Yelahanka Zone
1/12/2020

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Date of Recording:

47 Providing and fixing Pre cast solid concrete kerb stones made out of CC 1:2:4 and finished with CM 1:3 plastering and finishing cutting etc complete of size 450 x 150 x 500mm (SR Pg no 27 item no 5.29.1)

	Nos							
Damaged kerb stones								
Valmiiki Park								
LHS								
Chr 0.00 to 30.00 Mts		1.00	12.00			12.00		
Chr 30.00 to 60.00 Mts		1.00	10.00			10.00		
Chr 60.00 to 90.00 Mts		1.00	15.00			15.00		
Chr 90.00 to 120.00 Mts		1.00	10.00			10.00		
Chr 120.00 to 150.00 Mts		1.00	18.00			18.00		
Chr 150.00 to 180.00 Mts		1.00	5.00			5.00		
Chr 180.00 to 210.00 Mts		1.00	14.00			14.00		
Chr 210.00 to 240.00 Mts		1.00	19.00			19.00		
Chr 240.00 to 270.00 Mts		1.00	10.00			10.00		
Chr 270.00 to 300.00 Mts		1.00	15.00			15.00		
Chr 300.00 to 330.00 Mts		1.00	12.00			12.00		
Chr 330.00 to 360.00 Mts		1.00	10.00			10.00		
Chr 360.00 to 390.00 Mts		1.00	18.00			18.00		
Chr 390.00 to 420.00 Mts		1.00	12.00			12.00		
Chr 420.00 to 450.00 Mts		1.00	15.00			15.00		
Chr 450.00 to 480.00 Mts		1.00	10.00			10.00		
Chr 480.00 to 510.00 Mts		1.00	10.00			10.00		
Chr 510.00 to 540.00 Mts		1.00	22.00			22.00		
Chr 540.00 to 570.00 Mts		1.00	15.00			15.00		
Chr 570.00 to 600.00 Mts		1.00	10.00			10.00		
Chr 600.00 to 611.00 Mts		1.00	15.00			15.00		
RHS								277.00

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Description of item	Unit	No	L	B	D	Qty	RATE	AMOUNT
Cr: 0.00 to 30.00 Mts		1.00	15.00			15.00		
Cr: 30.00 to 60.00 Mts		1.00	20.00			20.00		
Cr: 60.00 to 90.00 Mts		1.00	25.00			25.00		
Cr: 90.00 to 120.00 Mts		1.00	15.00			15.00		
Cr: 120.00 to 150.00 Mts		1.00	16.00			16.00		
Cr: 150.00 to 180.00 Mts		1.00	10.00			10.00		
Cr: 180.00 to 210.00 Mts		1.00	20.00			20.00		
Cr: 210.00 to 240.00 Mts		1.00	15.00			15.00		
Cr: 240.00 to 270.00 Mts		1.00	15.00			15.00		
Cr: 270.00 to 300.00 Mts		1.00	10.00			10.00		
Cr: 300.00 to 330.00 Mts		1.00	15.00			15.00		
Cr: 330.00 to 360.00 Mts		1.00	18.00			18.00		
Cr: 360.00 to 390.00 Mts		1.00	10.00			10.00		
Cr: 390.00 to 420.00 Mts		1.00	12.00			12.00		
Cr: 420.00 to 450.00 Mts		1.00	15.00			15.00		
Cr: 450.00 to 480.00 Mts		1.00	10.00			10.00		
Cr: 480.00 to 510.00 Mts		1.00	15.00			15.00		
Cr: 510.00 to 540.00 Mts		1.00	18.00			18.00		
Cr: 540.00 to 570.00 Mts		1.00	15.00			15.00		
Cr: 570.00 to 600.00 Mts		1.00	12.00			12.00		
Cr: 600.00 to 611.00 Mts		1.00	15.00			15.00		
Savarkar Park								
LHS								
Cr: 0.00 to 30.00 Mts		1.00	15.00			15.00		
Cr: 30.00 to 60.00 Mts		1.00	18.00			18.00		
Cr: 60.00 to 90.00 Mts		1.00	12.00			12.00		
Cr: 90.00 to 120.00 Mts		1.00	15.00			15.00		
Cr: 120.00 to 150.00 Mts		1.00	15.00			15.00		
Cr: 150.00 to 180.00 Mts		1.00	22.00			22.00		
Cr: 180.00 to 193.00 Mts		1.00	15.00			15.00		
RHS								
Cr: 0.00 to 30.00 Mts		1.00	20.00			20.00		
Cr: 30.00 to 60.00 Mts		1.00	17.00			17.00		
Cr: 60.00 to 90.00 Mts		1.00	12.00			12.00		
Cr: 90.00 to 120.00 Mts		1.00	15.00			15.00		
Cr: 120.00 to 150.00 Mts		1.00	10.00			10.00		
Cr: 150.00 to 180.00 Mts		1.00	10.00			10.00		

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Description of item	Unit	No	L	B	D	Qty	RATE	AMOUNT
Ch: 180.00 to 193.00 Mts		1.00	15.00			15.00		
				Total Length		804.00		
					/0.45	**1786.67**		
For Toilet front portion		1.00	15.20		/0.45	**33.78**		
Acupuncture Footpaths		2.00	55.00		/0.45	**244.44**		
For Children's play equipment								
Valmiki park		1.00	80.00	0.3	/0.46	**177.78**		
Savarkar park		1.00	80.00	0.3	/0.47	**177.78**		
Attur govt school		1.00	80.00	0.3	/0.48	**177.78**		
Bhagavan Gautam buddha park		1.00	80.00	0.3	/0.49	**177.78**		
				Total Qty		2776		
Qty upto 125%						**1968.56**	**490.79**	**966140.03**
Qty above 125%						**807.44**	**490.79**	**396282.61**

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

PMC
Consultant Pvt.

Assistant Engineer
Project Divison, Yelahanka Zone
01/12/2020

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Description of item	Unit	No	L	B	D	Qty	RATE	AMOUNT
Date of Recording:								
KSRB 14.6.1 Providing and laying heavy duty cobble stones 60mm thick interlock pavers,using cement and course sand for manufacturer of blocks of approved size,shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed and conpacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to comeup in between joints , final compaction of pavers surfaces joint into its final level including cost of materials,labour and HOM complete as per specifications								
	m							
Valmiiki Park								
Ch: 0.00 to 30.00 Mts		1.00	10.00	1.50		15.00		
Ch: 30.00 to 60.00 Mts		1.00	8.00	1.40		11.20		
Ch: 60.00 to 90.00 Mts		1.00	5.00	2.20		11.00		
Ch: 90.00 to 120.00 Mts		1.00	12.00	2.10		25.20		
Ch: 120.00 to 150.00 Mts		1.00	7.00	1.40		9.80		
Ch: 150.00 to 180.00 Mts		1.00	10.00	1.80		18.00		
Ch: 180.00 to 210.00 Mts		1.00	10.00	2.10		21.00		
Ch: 210.00 to 240.00 Mts		1.00	11.00	1.40		15.40		
Ch: 240.00 to 270.00 Mts		1.00	10.00	1.60		16.00		
Ch: 270.00 to 300.00 Mts		1.00	8.00	1.20		9.60		
Ch: 300.00 to 330.00 Mts		1.00	10.00	2.10		21.00		
Ch: 330.00 to 360.00 Mts		1.00	5.00	2.00		10.00		
Ch: 360.00 to 390.00 Mts		1.00	10.00	1.00		10.00		
Ch: 390.00 to 420.00 Mts		1.00	8.00	1.60		12.80		
Ch: 420.00 to 450.00 Mts		1.00	10.00	2.20		22.00		
Ch: 450.00 to 480.00 Mts		1.00	5.00	1.80		9.00		
Ch: 480.00 to 510.00 Mts		1.00	10.00	1.4		14.00		
Ch: 510.00 to 540.00 Mts		1.00	5.00	1.8		9.00		
Ch: 540.00 to 570.00 Mts		1.00	10.00	1.3		13.00		
Ch: 540.00 to 570.00 Mts		1.00	10.00	1.5		15.00		
Ch: 570.00 to 600.00 Mts		1.00	8.00	1.5		12.28		
Savarkar Park								
Ch: 0.00 to 30.00 Mts		1.00	12.00	1.40		16.82		
Ch: 30.00 to 60.00 Mts		1.00	8.00	1.50		12.00		
Ch: 60.00 to 90.00 Mts		1.00	10.00	1.50		15.00		
Ch: 90.00 to 120.00 Mts		1.00	8.00	1.30		10.40		
Ch: 120.00 to 150.00 Mts		1.00	7.00	1.50		10.50		
Ch: 150.00 to 180.00 Mts		1.00	11.00	1.50		16.50		
Ch: 180.00 to 193.00 Mts		1.00	10.00	1.50		15.00		
				Total Qty		396.50	1171.88	464649.38

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Consultant Pvt.

Assistant Engineer
Project Divison, Yelahanka Zone
01/12/2020

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Sl No	Description of item	Unit	No	L	B	D	Qty	RATE	AMOUNT
	CONSTRUCTION OF CHAIN LINK FENCING WITH GATE IN VALMIKI PARK AND SAVARKAR PARK								
	Date of Recording:								
109	KSSRB M2100-5.2 Earthworh excavation by manual means for foundation of buildings, culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.50m and above in width, in ordinary soil not exceeding 1.50m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications(SR 18-19 Pg 6 item no 2.3))								
		cum	Quantity from pre-measurement item No- 109						
						Total Qty	**259.20**	**332.76**	**86250.18**

PMC
Transheight Consultant Pvt.

Assistant Engineer
Project Divison, Yelahanka Zone
01/12/2020

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

	Date of Recording:								
110	Providing and constructing granite / trap/basalt size stone masonry in foundation with cement mortar & stone hammered dressed in courses not less than 20 cm high bond stones at 2m depth apart in each courses including cost of materias labours HOM curing complete as per specifications KBS 5.1.13 CM 1:6 (Using availabl stones) P NO 225 I NO.34.8.2 of PW.P & IWTD S.R 2018-19								
		cum	Quantity from pre-measurement item No- 110						
						Total Qty	**243.88**	**5114.86**	**1247422.49**

PMC
Transheight Consultant Pvt.

Assistant Engineer
Project Divison, Yelahanka Zone
01/12/2020

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

	Date of Recording:								
111	KSRRB 4-1.2- Providing and laying in position Plain Cement Concrete M10 with OPC cement @ 220 kgs, with crushed 40mm and down size graded metal coarse aggregates @0.892 cum and fine aggregates @ 0.465cum, in foundation machine mixed, concrete laid in layers not exceeding 15cms. well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications.(SR18-19 Pg 13 & Item no 4.2))								
		Sqm	Quantity from pre-measurement item No- 111						
						Total Qty	**48.60**	**5780.37**	**280926.05**

PMC
Transheight Consultant Pvt.

Assistant Engineer
Project Divison, Yelahanka Zone
01/12/2020

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Sl No	Description of item	Unit	No	L	B	D	Qty	RATE	AMOUNT
	Date of Recording:								
114	Fabricating providing and erecting in position of MS Hot Dip galvanized sq hallow poles of 132 x132 heavy gauge length 3000mm with MS Hot Dip galvanized grill work as per approved design and drawing of chief architect using 12 x75mm galvanized flat for alround frame and 20 x 20mm galvanized forged ornamental arrow head in top and buttom the work is inclusive of throughing flat square rods placing welding all the joints including griding finishing 2 coats of anticorrossive paint over one coat of metal primer the rate is inclusive of all materials all items of work cost painting welding cutting griding with lead and lift as per specifications including loading and unloading with cost and conveyance of all materials labour machinery and incidental charges for the successful completion of the work as per direction of engineer in charge of work								
		Sqm							
	Fencing								
	Valmiki park		1.0	30		2.25	67.50		
			1.0	30		2.25	67.50		
			1.0	30		2.25	67.50		
			1.0	30		2.25	67.50		
			1.0	30		2.25	67.50		
			1.0	30		2.25	67.50		
			1.0	30		2.25	67.50		
			1.0	30		2.25	67.50		
			1.0	15		2.25	33.75		
					Total Qty		**641.25**	**9600.43**	**6156277.40**

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

PMC
Transheight Consultant Pvt.

Assistant Engineer
Project Divison, Yelahanka Zone
01/12/2020

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92